

Update

Stage 1: Twelve Apostles Trail Project

June 2023



What's happened since the last update?

- Set-out of Campbells Creek bridge footings
- Earthworks, concreting, retaining wall and fencing for part of the concrete path east of the Great Ocean Road lookout continuing
- Wannon Water sewer pipe installation has been completed
- Cattle underpass bridge and trail connection works completed with minor works and defects to be completed
- Bike symbol signs installed on bike rack at car park
- Clean up outstands, topsoil at GOR lookout car park
- Have started path construction works east of Campbells Creek bridge

What's next?

- Asphaltting Desailly Street intersections
- Landscaping at GOR lookout car park
- Concrete next 110 metres of path east of the GOR lookout
- Installing Campbells Creek bridge footings (if not already done)
- Continue path construction works between GOR lookout and bus shelter at entrance to town
- Construction works near bus shelter
- Repair works on trail where scouring has occurred on sections along Curdievale Port Campbell Road and Timboon Peterborough Road
- Drainage works on North South Road
- Replace missing trail related road signs

Project timeline

Final construction is expected to be completed in November.

Desailly Street intersection

The Desailly Street sliplane (see below) has been removed to accommodate the pedestrian and bicycle crossing of Lord Street. Works are still in progress. There have been a couple of near misses and one drive through. Temporary directional signage will be fixed in place until landscaping matures. Asphaltting, linemarking and landscaping is still to be completed.



Scan QR code to see all project updates for Twelve Apostles Trail